FDP Form No, 7 - 20% Component of the IRA Utilization

20% CC	OMPONE	NT OF THE I	RA	UTILIZATION
FOR THE	2nd	QUARTER,	CY	2018

OILG RECORD	
RECEIVED DATE	1 7018 BY TOU.
RELEASED DATE	ВҮ

Page 1 of 7 pages

D	014	Manaisissib	 History	City	
Province,	City or	Municipality	 Iligan	City	

				Target	Pro	ect Status	No. of	
Program or	Location	Total Cost	Date	Completion	% of	Total Cost Incurred	Extensions	Remarks
Project	#0 ##000 #0000000000000000000000000000	A.S. CA. 990.00 - 5040.000 - 497	Started	Date	Completion	to date	if any	
SOCIAL DEVELOPMENT Loan Amortizations:								
Water Supply Improvement Project - Principal	Iligan City	33,581,559.00	Jan. 2018	Dec. 2018	47.01%	15,789,448.62		Amortizations for CY 2018 only.
- Interest		19,347,688.62	Jan. 2018	Dec. 2018	31.30%	6,057,007.51		Amortizations for CY 2018 only.
Other Projects - Principal	Iligan City	3,990,098.24						No obligation incurred on the 2nd Quarter of CY 2018.
Water Supply Improvement Program Proposed Rehabilitation of Supply Pipeline of Camague Reservoir, Brgy. Tubod	Barangay Tubod	3,000,000.00						No Implementation on the 2nd Quarter of CY 2018.
Proposed Installation of Production Meter at Six (6) Main Water Spring Sources and Production Wells	Iligan City	3,000,000.00						No Implementation on the 2nd Quarter of CY 2018
Proposed Water Supply for Villa Celeste Subdivision, Brgy. Tipanoy	Barangay Tipanoy	1,500,000.00						No Implementation on the 2nd Quarter of CY 2018.

20% COMPONENT OF THE IRA UTILIZATION FOR THE _2nd _ QUARTER, CY _____ 2018

Province,	City or	Munici	pality:	Iligan Cit	V

Page 2 of 7 pages

				Target	Proj	ect Status	No. of	
Program or	Location	Total Cost	Date	Completion	% of	Total Cost Incurred	Extensions	Remarks
Project			Started	Date	Completion	to date	if any	
Construction of Reservoir to supply water to both Upsurge Relocation Site and Scion Subdivision, Brgy. Tomas Cabili	Brgy. Tomas Cabili	1,500,000.00						No Implementation on the 2nd Quarter of CY 2018.
Other Development Projects								
Purchase and installation of Traffic Lights (Mahayahay, Tubod, Tipanoy C-3 Junction, Highway C-3 Junction, Near Tubod Bridge & Tambo)	Iligan City	21,000,000.00				21,000,000.00		Obligation incurred for the Job Order Request per OBR #101-2018-04-18 dated April 17, 2018
Improvement of Multi-Purpose Building, Barangay Villaverde	Barangay Villaverde	500,000.00						No Implementation on the 2nd Quarter of CY 2018.
Construction of Health Center, Barangay Kiwalan	Barangay Kiwalan	800,000.00						No Implementation on the 2nd Quarter of CY 2018.
Improvement of Multi-Purpose Building, Barangay Poblacion	Barangay Poblacion	900,000.00				897,365.00		Transferred to barangay account per OBR #101-2018-06-01 dated June 11, 2018

20% COMPONENT OF THE IRA UTILIZATION FOR THE __2nd__ QUARTER, CY ____2018

Province.	City	or I	Municipality	Iligan City	

Page 3 of 7 pages

				Target	Pro	ject Status	No. of	
Program or	Location	Total Cost	Date	Completion	% of	Total Cost Incurred	Extensions	Remarks
Project			Started	Date	Completion	to date	if any	
ECONOMIC DEVELOPMENT								
Local Enterprise Projects								
Palao Public Market Projects	Barangay Pala-o	100,000,000.00						No Implementation on the 2nd Quarter of CY 2018.
Purchase and installation of Perimeter Lights at Slaughterhouse	Barangay Ubaldo Laya	2,000,000.00						No Implementation on the 2nd Quarter of CY 2018.
Rehabilitation of Dalipuga Cemetery (Phase 1)	Barangay Dalipuga	3,000,000.00						No Implementation on the 2nd Quarter of CY 2018.
Purchase and installation of CCTV at IBJT - Northbound	Barangay Hinaplanon	1,500,000.00						No Implementation on the 2nd Quarter of CY 2018.
Rehabilitation of CR's at IBJT - Northbound	Barangay Hinaplanon	1,000,000.00						No Implementation on the 2nd Quarter of CY 2018.

20% COMPONENT OF THE IRA UTILIZATION FOR THE <u>2nd</u> QUARTER, CY <u>2018</u>

Province,	City or	Municipality	:	Iligan City	

Page 4 of 7 pages

	Target Project Status		ect Status	No. of				
Program or	Location	Total Cost	Date	Completion	% of	Total Cost Incurred	Extensions	Remarks
Project			Started	Date	Completion	to date	if any	
Concreting of Bus Bays at IBJT Northbound	Barangay Hinaplanon	1,000,000.00						No Implementation on the 2ndt Quarter of CY 2018.
Development of Public Cemetery at Barangay Bonbonon	Barangay Bonbonon	1,093,740.00						No Implementation on the 2nd Quarter of CY 2018.
Road Development Program Concreting of Road leading to Drug Treatment and Rehabilitation Center at Barangay Abuno	Barangay Abuno	6,000,000.00						No Implementation on the 2nd Quarter of CY 2018.
Concreting Permites Road Ext. and Jamille St., Barangay San Miguel	Brgy. San Miguel	1,300,000.00						No Implementation on the 2nd Quarter of CY 2018.
Concreting of Road and Improvement of Drainage at Dalipuga Cemetery	Barangay Dalipuga	4,000,000.00						No Implementation on the 2nd Quarter of CY 2018.

20% COMPONENT OF THE IRA UTILIZATION FOR THE <u>2nd</u> QUARTER, CY <u>2018</u>

Province.	City or	Municipality	:	Iligan City	

Page 5 of 7 pages

				Target	Pro	ect Status	No. of	
Program or	Location	Total Cost	Date	Completion	% of	Total Cost Incurred	Extensions	Remarks
Project			Started	Date	Completion	to date	if any	
Improvement of Road & Drainage along Miguel Sheker Avenue (from National Highway to Children's Park)	Brgy. San Miguel	9,350,000.00						No Implementation on the 2nd Quarter of CY 2018.
Widening of Road from St. Michael Memorial Park to Junction C-3 Road	Barangay Pala-o	3,750,000.00						No Implementation on the 2nd Quarter of CY 2018.
Counterpart Fund for FMR	Iligan City	2,700,000.00						No Implementation on the 2nd Quarter of CY 2018.
Concreting of Road leading to CMRF, Barangay Bonbonon	Barangay Bonbonon	11,600,000.00						No Implementation on the 2nd Quarter of CY 2018.
Concreting of Road at Palao-1, Barangay Digkilaan	Barangay Digkilaan	2,000,000.00						No Implementation on the 2nd Quarter of CY 2018.

20% COMPONENT OF THE IRA UTILIZATION FOR THE _2nd _ QUARTER, CY ____2018

Province,	City or	Municipality	:	Iligan City	

Page 6 of 7 pages

				Target	Project Status		No. of		
Program or	Location	Total Cost	Date	Completion	% of	Total Cost Incurred	Extensions	Remarks	
Project			Started	Date	Completion	to date	if any		
Concreting of Harvard Street, Barangay Tubod	Barangay Tubod	2,000,000.00						No Implementation on the 2nd Quarter of CY 2018.	
Concreting of Pine Tree St. and Pine Tree St. Ext. (Tincalo St.) Back to IMCC, Barangay Pala-o	Barangay Pala-o	2,700,000.00						No Implementation on the 2nd Quarter of CY 2018.	
Concreting of Road at Purok 12 & 17, Barangay Tibanga	Barangay Tibanga	3,000,000.00						No Implementation on the 2nd Quarter of CY 2018.	
Other Development Project Repair and Improvement of Pigsuotan Hanging Bridge, Barangay Mandulog	Barangay Mandulog	1,000,000.00						No Implementation on the 2nd Quarter of CY 2018.	

20% COMPONENT OF THE IRA UTILIZATION FOR THE 2nd QUARTER, CY 2018

Province,	City or	Municipality:	Iligan City	
rovince,	City of	wurlicipality.	Iligan City	

Page 7 of 7 pages

			Target		Project Status		No. of		
Program or	Location	Total Cost	Date	Completion	% of	Total Cost Incurred	Extensions	Remarks	
Project			Started	Date	Completion	to date	if any		
ENVIRONMENTAL MANAGEMENT									
Loan Amortizations: Solid Waste Management Project - Principal	Iligan City	12,421,290.65	Jan. 2018	Aug. 2018	66.66%	8,280,860.40		Amortizations for CY 2018 only.	
- Interest		659,363.49	Jan. 2018	Aug. 2018	62.16%	409,890.92		Amortizations for CY 2018 only.	
Drainage Program									
Improvement of Drainage from Laya Ave. Ext. (from Citi Best) to Permites Road Ext., Brgy. Palao & Brgy. San Miguel	Barangays Pala-o & San Miguel	2,340,000.00						No Implementation on the 2nd Quarter of CY 2018.	
Construction of Drainage at Purok San Francisco Brgy. Villaverde	Barangay Villaverde	2,000,000.00						No Implementation on the 2nd Quarter of CY 2018.	
TOTAL (CY 2018 20% Development Fund)		265,533,740.00				52,434,572.45			

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

HOSPICIO A. PARAGOSO City Budget Officer WSGR. JEMAR L. VERA CRU2 ACTING CITY MAYOR CELSO G. REGENCIA City Mayor