FDP Form No, 7 - 20% Component of the IRA Utilization

#### 20% COMPONENT OF THE IRA UTILIZATION FOR THE \_\_1st\_\_ QUARTER, CY \_\_\_2017

SIG. :\_

RECEIVED DATE BY

Page 1 of 5 pages

Province, City or Municipality : \_\_\_\_\_ Iligan City

	Total Cost	Date Started	Target Completion Date	Pro	ect Status	No. of Extensions if any	Remarks
Location				% of Completion	Total Cost Incurred to date		
Iligan City	31,300,000.00	1/6/2017	12/31/2017	25%	7,824,305.82		Amortizations for CY 2017 only.
	26,700,000.00	1/6/2017	12/31/2017	13.41%	3,579,408.85		Amortizations for CY 2017 only.
Iligan City	4,000,000.00	-	- 7			-	No obligations incurred on the 1st quarter of CY 2017.
Brgy. Dalipuga	5,000,000.00			-	The second secon		No implementation on the 1st quarter of CY 2017.
Brgy. Digkilaan	916,000.00			-		-	No implementation on the 1st quarter of CY 2017.
					The state of the s		
Brgy. Palao	1,905,000.00						No obligations incurred on the 1st quarter of CY 2017.
	Iligan City  Iligan City  Brgy. Dalipuga  Brgy. Digkilaan	Iligan City 31,300,000.00 26,700,000.00 4,000,000.00 Higan City 5,000,000.00 Brgy. Digkilaan 916,000.00	Started   Started	Location   Total Cost   Date Started   Completion Date	Location   Total Cost   Date Started   Completion Date   Completion   W of Completion	Location   Total Cost   Date   Started   Completion   Date   Completion   Total Cost Incurred to date	Location   Total Cost   Date   Started   Completion   Mate   Completion   Total Cost Incurred to date   Extensions if any

## 20% COMPONENT OF THE IRA UTILIZATION FOR THE \_\_1st\_\_ QUARTER, CY \_\_\_\_\_ 2017

rovince, City or Municipality:lli	gar	1 Cit	V
-----------------------------------	-----	-------	---

Page 2 of 5 pages

Program or Project				Target	Proj	ect Status	No. of	Remarks
	Location	Total Cost	Date Started	Completion Date	% of Completion	Total Cost Incurred to date	Extensions if any	
CONOMIC DEVELOPMENT								
Economic Enterprise Projects:								
Palao Public Market Project	Brgy. Palao	100,000,000.00	-		-		-	No implementation on the 1st quarter of CY 2017.
Construction of Common Bone Depository at Brgy. Dalipuga Cemetery	Brgy. Dalipuga	100,000.00	-	-				No implementation on the 1st quarter of CY 2017.
Construction of Bone Osuary at Barangay Dalipuga Cemetery	Brgy. Dalipuga	500,000.00		-	-	_	Alux-	No implementation on the 1st quarter of CY 2017.
Construction of Concrete Niches at Brgy.  Dalipuga Cemetery	Brgy. Dalipuga	1,000,000.00			-	7	-	No implementation on the 1st quarter of CY 2017.
Road Development Program:								
Concreting of Road at Miguel Sheker Avenue, Barangay San Miguel	Brgy. San Miguel	2,000,000.00				-	•	No implementation on the 1st quarter of CY 2017.
Concreting of Road at Purok UBHAI, Barangay Tubod	Brgy. Tubod	1,700,000.00				- Bi	-	No implementation on the 1st quarter of CY 2017.
Concreting of Road at Orellana, Barangay Tubod	Brgy. Tubod	4,200,000.00			-	<u>-</u>	-	No implementation on the 1st quarter of CY 2017.
Concreting of Road at Merila, Barangay Tubod and Barangay Ubaldo Laya	Brgys.Tubod/ Ubaldo Laya	7,540,672.00	-					No implementation on the 1st quarter of CY 2017.
Concreting of Road at Zone Aries, Barangay Suarez	Brgy. Suarez	2,000,000.00	-		-		- 10	No implementation on the 1st quarter of CY 2017.

# 20% COMPONENT OF THE IRA UTILIZATION FOR THE <u>1st</u> QUARTER, CY <u>2017</u>

Province, City or Municipality : Iligan City

Page 3 of 5 pages .

			Target Project Status		ject Status	No. of		
Program or Project	Location	Total Cost	Date Started	Completion Date	% of Completion	Total Cost Incurred to date	Extensions if any	Remarks
Concreting of Road at Purok 31-A, Barangay Maria Cristina	Brgy. Ma. Cristina	2,000,000.00						No implementation on the 1st quarter of CY 2017.
Concreting of Road at Sitio Tongo, Barangay Buru-un	Brgy. Buru-un	2,000,000.00					- 10 - 10 - 10 - 10 - 10 - 10 - 10 - 10	No implementation on the 1st quarter of CY 2017.
Concreting of Road at 7th Dona Juana Subd., Barangay Pala-o	Brgy. Palao	2,250,000.00			1, 30 1, 50			No implementation on the 1st quarter of CY 2017.
Concreting of Road at Permites Ext., Barangay Pala-o and Barangay San Miguel	Brgys. Palao/ San Miguel	3,000,000.00	<u> </u>	-	-			No implementation on the 1st quarter of CY 2017.
Concreting of Toursim Road leading to Mimbalot Falls, Barangay Ditucalan	Brgy. Diitucalan	6,300,000.00	2		-			No implementation on the 1st quarter of CY 2017.
Concreting of Tourism Road leading to Tinago Falls, Barangay Ditucalan	Brgy. Ditucalan	4,200,000.00	-		-			No implementation on the 1st quarter of CY 2017.
NIA Irrigation Project (Counterpart Fund):								
- Mibolo - Tipanoy SIP	Brgy. Tipanoy	900,000.00				900,000.00		Payment of counterpart fund to NIA Iligan City per OBR # 101-2017-03-0
- Linanot - Cabacsanan GWIS	Brgy. Cabacsanan	900,000.00				900,000.00		Payment of counterpart fund to NIA Iligan City per OBR # 101-2017-03-0
- Abuno GWIP	Brgy. Abuno	1,800,000.00				1,800,000.00		Payment of counterpart fund to NIA Iligan City per OBR # 101-2017-03-0
- Digkilaan CIS	Brgy. Digkilaan	300,000.00				300,000.00		Payment of counterpart fund to NIA Iligan City per OBR # 101-2017-03-0

### 20% COMPONENT OF THE IRA UTILIZATION FOR THE <u>1st</u> QUARTER, CY <u>2017</u>

Province, City or Municipality : \_\_\_\_\_ Iligan City

Page 4 of 5 pages

				Target	Proj	ect Status	No. of	
Program or Project	Location	Total Cost	Date Started	Completion Date	% of Completion	Total Cost Incurred to date	Extensions if any	Remarks
Preparation of Integrated Management & Dev't.  Master Plan for Mandulog River Basin		500,000.00		-	-	-	-	No implementation on the 1st quarter of CY 2017.
Building Construction:								
Construction of Multi-Purpose Hall at Purok 8 Abegail, Barangay Del Carmen	Brgy. Del Carmen	3,000,000.00	-					No implementation on the 1st quarter of CY 2017.
Improvement of Multi-Purpose Hall at Barangay Dalipuga	Brgy. Dalipuga	1,200,000.00	-	-	-	-	-	No implementation on the 1st quarter of CY 2017.
Rehabilitation/Improvement of Cultural Heritage Anahaw Amphitheater Multi-Purpose Bldg. at Buhanginan Hill	Brgy. Palao	3,000,000.00			-			No implementation on the 1st quarter of CY 2017.
Loan Amortizations:								
Solid Waste Management Project (DBP) - Principal	Iligan City	16,561,721.00	1/26/2017	12/31/2017	25%	4,140,430.20	<u>-</u>	Amortizations for CY 2017 only
- Interest		3,938,279.00	1/26/2017	12/31/2017	19.60%	771,672.69	-	Amortizations for CY 2017 only
IBJT Bagsakan Market and Drainage Project (DOF-PRMDP) - Principal	Iligan City	1,725,000.00						No obligations incurred on the 1st quarter of CY 2017.
- Interest		775,000.00	-				-	No obligations incurred on the 1st quarter of CY 2017.

#### 20% COMPONENT OF THE IRA UTILIZATION FOR THE <u>1st</u> QUARTER, CY <u>2017</u>

Province, City or Municipality:	Iligan City
---------------------------------	-------------

Page 5 of 5 pages

		Target		Project Status		No. of	
Location	Total Cost	ost Date Started	Completion Date	% of Completion	Total Cost Incurred to date	Extensions if any	Remarks
Bray							No implementation on the
Bonbonon	700,000.00	-	-				1st quarter of CY 2017.
Brgy. Bonbonon	150,000.00		-	- 1	-	-	No implementation on the 1st quarter of CY 2017.
Brgy. Bonbonon	150,000.00	_	-	-	-		No implementation on the 1st quarter of CY 2017.
Brgy. Santiago	3,000,000.00		-	-		- 1	No implementation on the 1st quarter of CY 2017.
	247,211,672.00				20,215,817.56		
THE PART OF THE PA	Brgy. Bonbonon  Brgy. Bonbonon  Brgy. Bonbonon  Brgy.	Brgy. Bonbonon 700,000.00  Brgy. Bonbonon 150,000.00  Brgy. Bonbonon 150,000.00  Brgy. Santiago 3,000,000.00	Brgy.   Too,000.00   -	Brgy.   Bonbonon   Total Cost   Date Started   Completion Date	Brgy.   Bonbonon   Total Cost   Date Started   Completion Date   Completion Date   Completion   Mof Completion	Date   Started   Completion   Mof   Completion   Completion   Total Cost Incurred   to date	Brgy.   150,000.00   -   -   -   -   -   -   -     Brgy.   Bonbonon   Brgy.   Bonbonon   Brgy.   Bonbonon   Brgy.   Santiago   3,000,000.00   -   -   -   -   -   -   -   -   -

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

HOSPICIO A PARAGOSO Budget Officer IV Acting City Budget Officer CELSO G. REGENCIA City Mayor